

# Jacobs | Titan Sales Surtax Project Update

September 10, 2024

## Completed Sales Tax Projects:

### Task Order #2 – School Security Projects

All Phase 1 efforts completed in 2022

### Task Order #11 – 2021 Sales Tax Priority Roofing Projects

Work at all schools (Pryor Middle, Edge Elementary, Mary Esther Elementary and Crestview High) was completed by the end of the calendar year 2021.

### Task Order #12 – Sales Surtax COP Eligible Projects

#### Classroom Additions

Silver Sands School – Project was completed in the Summer of 2023.

Elliott Point Elementary School – Project was completed in the Fall of 2023.

Crestview High School – Project was completed in the Fall of 2023.

Laurel Hill School – Project was completed in the Fall of 2023.

#### Multipurpose Buildings

Ft. Walton Beach High School – This project is complete and has been turned over to the school for use.

Crestview High School – This project is complete and has been turned over to the school for use.

Baker School – This project is complete and has been turned over to the school for use.

Choctawhatchee High School – This project is complete and has been turned over to the school for use.

Laurel Hill School – This project is effectively complete with the exception of some data and fire alarm work to complete the life safety systems needed to obtain the CO.

#### Cafeteriums

Edwins Elementary School – This project is complete and has been turned over to the school for use.

Wright Elementary School – This project is complete and has been turned over to the school for use.

### **Dining Room Expansion Projects**

Crestview High School – Project is complete.

Baker School – Project is complete.

### **Task Order #15 – Gymnasium Flooring Replacement Projects**

The Gymnasium Flooring replacement projects were all completed in the Summer of 2022

### **Task Order #17 – Bluewater and Walker Elementary School Roofing Projects**

Roofing work at both schools was completed in 2023.

### **Task Order #19 – Richbourg Building 12 Renovation Project**

Work was completed over the Summer.

### **Task Order #20 – 2022-2023 Sales Tax Priority Roofing Projects**

Roofing work at Longwood Elementary, Laurel Hill, Richbourg, Crestview High, Ft. Walton Beach High, Silver Sands, Ruckel Middle and Niceville High School is complete.

### **Task Order #21 – Longwood Elementary Classroom Renovations**

The classroom renovation project was completed in the Summer of 2023.

### **Task Order #39 – District-Wide Parking and Paving Projects**

Work was completed at Baker, Kenwood and Destin Middle Schools

### **Task Order #42 – Pryor Middle School Asbestos Abatement & Flooring Replacement**

Flooring replacement work was complete at Pryor Middle School over the Summer.

Specific progress since last meeting is as follows:

#### **In Progress Sales Tax Task Projects:**

#### **Task Order #12 – Sales Surtax COP Eligible Projects**

##### **Multipurpose Buildings**

Niceville High School – Sidewalk and curb installation was completed. Artificial turf was installed near the ticket booth, weight room and fieldhouse. Permanent power was established in the building and the HVAC systems are fully functioning. Ceramic tile was installed in all the restrooms. Epoxy flooring was installed. Athletic flooring was installed in the locker and weight room areas. Interior painting was completed. Toilet partition installation began. Asphalt paving was completed.

## **Cafeteriums**

Ruckel Middle School – All work was completed before school started. Furniture was delivered. Awaiting foodservice equipment before opening the kitchen for use.

Plew Elementary School – All work was completed before school started. Furniture was delivered. Awaiting foodservice equipment before opening the kitchen for use.

Shalimar Elementary School – Standing seam metal roofing installation began. Ceramic tile was installed. Acoustical ceiling grid was installed. HVAC, plumbing, electrical and fire-protection rough-in work continued. Exhaust Hood was installed in the kitchen.

Bob Sikes Elementary School – Brick veneer installation is ongoing. HVAC, plumbing, electrical and fire-protection rough-in work is on-going. Structural steel and track for the operable partition were installed. Gypsum board installation began.

## **Task Order #27 – Bruner Middle Chiller Piping Project**

Design documents are being reviewed in preparation for estimation and submission of GMP.

## **Task Order #28 – Phase 2 District-wide Security Upgrades**

As-built drawings for every campus are in the process of being developed. They are required to bid the door hardware and replacement scope to contractors.

## **Task Order #34 – Destin and Meigs Middle Schools Sales Tax Projects**

The GMP was approved on July 8. Work at Destin Middle is complete except for the installation of the canopy.

Work at Meigs has begun with demolition work underway.

## **Task Order #37 – Sales Tax HVAC Projects**

Work at Crestview High School (Installation of new Chiller) was completed over the Summer.

The GMP for Ft. Walton Beach High and Mary Esther Elementary Schools was approved at the July 8 Board Meeting. Bids have been received for the work and construction will begin soon.

**Task Order #38 – District-Wide Fine and Performing Arts Facility Improvements**

Designs are being developed for both Niceville and Crestview High projects.

**Task Order #39 – District-Wide Parking and Paving Projects**

Design work is ongoing for the Crestview High School parking lot redesign and reconfiguration.

**Task Order #40 – Roof Replacement Projects at Meigs Middle School and Pryor Middle School**

Design work is complete for the Pryor Middle School project and work is ongoing for the Meigs design.